

INDIAN INSTITUTE OF TECHNOLOGY MADRAS
ENGINEERING UNIT
PREBID MEETING WITH CONTRACTORS

Name of work : Construction of new bus depot near Velachery gate in IITM Campus.

Reference : T.No 43/12-13/ Civil

Date of meeting : 16.08.2012 at 10:30 AM

Venue : Engineering Unit Conference room, Admin 3rd floor

Members Present:

IIT MADRAS	CONTRACTORS
Er. A. Siva Kumar, TA (DB) Er.D Rajavel, TA (Proj)	Shri. R.Babu, M/s Banu Constructions Shri.Vijayakumar, M/s ESVEE Constructions

The following points were discussed and the decisions taken against each.

It No	Points raised	Clarification
7	Whether the available earth location will be shown to the contractor.	Yes, the earth can be taken from the IIT Campus shown by the Engineer- in – Charge at the time of requirement.
36	Is there any possibility of reducing the thickness of barricading sheet, (ie less than 0.80 m)	No, the item should be executed as per the schedule.
46	Providing and laying pressed clay tiles. Requested for change of thickness. (ie thickness is from 20mm to 18mm)	No, the item should be executed as per the schedule.
52	Acrylic emulsion paint: Number of coats of application is not mentioned in the specification..	Two or more coat over one coat of primer. The primer must be of same brand of emulsion paint.
73	The code number mentioned for urinal spreader is not matching with the Jaquar Catalogue.(ie C8095)	The code number mentioned in the schedule can be removed from specification and the remaining specification can be read as it is.

The above minutes of meeting will become part of the agreement.

//Sd//
Superintending Engineer

Copy to
All Members
To
Institute Web site