

INDIAN INSTITUTE OF TECHNOLOGY MADRAS  
ENGINEERING UNIT

MINUTES OF THE PRE BID MEETING WITH CONTRACTORS

**Name of work** : Annual maintenance of Plumbing works at IITM for the year 2014-15

**Reference** : T.No 19 / 2014-15 / Civil

**Date of meeting**: 04.06.2014 at 10:30 AM

**Venue**: Engineering Unit Conference room, Administrative Building 3<sup>rd</sup> floor

**Members Present:**

IIT MADRAS	CONTRACTORS
Er.L.Venkataraman, Executive Engineer (Civil)	Mr.D.George
Dr.M.Ramachandran, EE,i/c (Civil)	Mr.S.Vimen
Shri.H.Anantharaman, AEE(AZ,HZ)	Mr.C.L Pradeep Kumar
Shri.K.Rizwan Ali, AEE(RZ)	Mr.B.Baskaran
Shri.P.Gopu, JE(AZ)	Mr.C.Sathyanarayana Raju
Shri.V.Asaithambi, JE (RZ)	Mr.M.Pargunam, M/s Naveen constructions
Shri.Roslin Gilda, JE(RZ)	Mr.M.Ganapathy
Er. A. Siva Kumar, JE (DB)	Ms.P.Vimala

The following points were discussed and the decisions taken against each.

S No	Points raised	Clarification sought
1	Cover 2 /page 32/ Item No 29.  Size of the Urinal not mentioned.	Yes. The item shall be read as  <b>Change of urinal basin:</b> charges for replacing the broken/defective urinals including necessary removal, fixing and restoring the fittings to original condition along with necessary fittings etc complete. (Materials like coupling, connection pipe etc should be arranged by the contractor) - White colour. - of Size (580X380X350mm)

2	Cover 2 /page 38/ Item No 56.  Size of the Urinal not mentioned.	The item shall be read as  Replacing damaged Urinals with new Urinal basin with CI/MS brackets, 15mm CP brass pillar taps, kingstone /Gem/Techno/parko, 32mm CP brass waste of standard pattern including painting of fittings and brackets cutting and making good the walls and floors where ever necessary white Vitreous basin of appropriate size with a single 15mm CP brass pillar taps labour charges inclusive of labour charges for dismantling the old one. Items such as pillar tap, connecting pipe, waste and waste pipe etc removed from old wash basin should be deposited to Engineer in charge. – of Size (580X380X350mm)
3	<b>Cover 2 /page 55/ Item No 155</b>  The item 155 is included in deduction item or not.	Yes the item included in Deduction item – Schedule- B.  The item 155 will be placed after the <b>Part - B: Deduction Items: row.</b>
4	<b>Approved Makes of Pipes and Fittings</b>	The following brands also included with the existing approved makes mentioned in the Contract documents. G.I Pipe - JINDAL Make G.I fittings - 'R' Brand Valves - 'R' Brand

The above minutes of meeting will become part of the agreement.

  
Executive Engineer (Civil) i/c

  
Executive Engineer (Civil)