

INDIAN INSTITUTE OF TECHNOLOGY MADRAS
ENGINEERING UNIT

PREBID MEETING WITH CONTRACTORS

Name of work: Renovation and minor repair works at kitchen, bath and toilet, Repair to floors and painting work in Residential buildings from ‘A’ type to ‘C2’ type quarters and non-Residential buildings such as Guest house, Shopping Centre, Banks, etc at Residential zone for the year 2013 - 2014

Reference: T.No 42/13-14/ Civil

Date of meeting: 20.12.2013 at 10:30 AM

Venue: Engineering Unit Conference room, Admin 3rd floor

Members Present:

IIT MADRAS	CONTRACTORS
Er.LVenkataraman, EE (Civil) Er.V.Asaithambi, JE(RZ) Er.A.Roslin Gilda. JE(RZ) Er. A. Siva Kumar, JE (DB)	Shri.C.Elumalai, M/s Elusha Constructions

The following points were discussed and the decisions taken against each.

It No	Points raised	Clarification sought
59	In the item No 59, page no 157 Tile laying work whether the spacer bar is included or not	Yes it is included. The item shall be read as “Providing and laying ceramic glazed floor tiles 300 x 300 mm or 200 x 200mm (thickness to be specified by the manufacturer) of 1st quality conforming to IS: 15622 of approved make and colours such as white, ivory, grey, fume red brown, using 3mm spacers laid on 20mm thick cement mortar 1:4 (1 cement: 4 coarse sand) including grouting the gaps with epoxy grout LATICRETE /FOSROC/ CERACHEM / BASF / SIKA.

	<p>As per the tender Document: (Cover 2)</p> <p>Financial bid/page 38</p> <p>9. Special Conditions</p> <p>9.1 Protection of Environment</p> <p>1. The debris / construction waste and other waste generated from the work spot should not be thrown inside the campus. All waste material should be taken out of the campus or should be dumped at a place earmarked by the Engineer in charge. All construction material should be stored only at places earmarked by the engineer in charge.</p> <p>The above minutes of meeting will become part of the agreement.</p>	<p>Financial bid/page 38</p> <p><i>Shall be read as</i></p> <p>9. Special Conditions</p> <p>“9.1 The debris / construction waste and other waste generated from the work spot should not be thrown inside the campus. All waste material should be taken out of the campus then and there.”</p>
--	---	---

The above minutes of meeting will become part of the agreement.

//Sd//
Executive Engineer (Civil)

Copy to

All Members

To

Institute Web site